

Transmission Projects Update

NPPD Board of Directors Meeting
Operations Committee
November 2025

Scott Walz, Vice President Energy Delivery



THE
POWER OF
PEOPLE



Nebraska Public Power District
Always there when you need us

R-Project 345 kV Transmission Project

- Permit activities with the U.S. Fish and Wildlife Service (USFWS) are on hold due to the government shut down.
- SPP Board approved a new project cost baseline at their November 4th meeting.
- Canine Surveys will be conducted November 12th-13th.
- POWER Eng./Forbes Brothers Timberline conducting access and material yard surveys November 3rd – 8th.

Record of Decision – January 2026
Cost Estimate: \$721,487,000

In-service date: September 2028
Spent to Date: \$174,452,091
(as of 10/30/25 – lines & subs)

Norfolk – Stanton North 115 kV Transmission Line Project

- Construction is 80% complete
- Tree clearing continues
- All structures erected except for 4 structures in double circuit section
- Installation of conductor/optical ground wire (OPGW)

Construction Start: June 2025
Budget: \$11,943,091

In-service Date: December 2025
Spent to Date: \$8,539,776 (as of 10/30/25)

Norfolk – Stanton North 115 kV Transmission Line Project

Construction Photos:





THE POWER OF PEOPLE



Questions

Stay connected with us.



Nebraska Public Power District
Always there when you need us