

August 9-10th, 2025 Transmission Lines Storm Damage

PEOPLE PLEASE OF THE PEOPLE OF

NPPD Board of Directors Meeting **President's Report**August 2025



Scott Walz, Vice President Energy Delivery



Overview

- Line Description and Location
- Date of Event, Weather Conditions
- Damage Quantity
- Questions

National Weather Service (NWS) Data

- August 9th confirmed wind speeds at ground line
 - > Friend, NE 93 mph
 - Fairmont, NE 91 mph
- August 10th confirmed wind speeds at ground line
 - > Carleton Junction, NE 86 mph
 - > Superior, NE 93 mph

Line Description and Location

TL 3502A McCool to Mark Moore 345 kV

- > 40, 2-pole structures damaged
- Conductor and Fiber Optic damaged beyond repair

TL 1084 McCool to Geneva

- 64 single-pole structures damaged beyond repair
- Re-use conductor

Line Description and Location

TL 1071 Carleton Junction to Hebron

- 51 single-pole structures damaged beyond repair
- Re-Use conductor

TL 1083 Carleton Junction to Geneva

- 12 single-pole structures damaged beyond repair
- Re-use conductor

Line Description and Location

• TL 1073 Hebron to Superior

- > 33 H-Frame structures damaged beyond repair
- Re-Use conductor







Estimates

- Total estimated clean-up and reconstruction project cost for all lines damaged is \$23 million.
- All 115 kV material will arrive in a week.
 Hughes Brothers is supplying 345 kV
 material. Wire is an issue we are working on.
- Expect construction labor contract cost more than \$1.5 million.

In Service Estimate

- Goal for in-service date for 115 kV work is September 15th or earlier.
- Goal for the 345 kV work is October 1st.



THE PERMITTER OF A PE



Questions

Stay connected with us.







